ABSTRACT OF BILL -1st and Final Bill

Comprehensive development of drains right side of Muthyalamma Temple in Ward No 17 JP Park

It No	Description of Item	unit	BOQ		Previous		Present Measurements			Total upto date	
			Qty	Rate	Qty	Amount	Qty	Rate	Amount	Qty	Amount
1	Removing and Refixing stone slabs of Drain and Pointing in CM 1:3	Sqm	723.60	116.00	-	-	723.60	116.00	83938	723.60	83938
2	KSRB 2-1 : Earthwork in surface excavation for levelling and lowering the ground manually (Other than foundation of buildings, culverts, road drains and trenches of pipe lines and cables) and removing the excavated stuff to a distance not exceeding 50m and lift up to 1.5m, excavated surface levelled and neatly dressed, disposed earth to be levelled including breaking of clods and neatly dressed as per specifications. specification. No. KBS 2.1(a) / 2.3.1	Cum	331.50	276.00	-	-	331.50	276.00	91494	331.50	91494
3	KSRB 4-1.7 : Providing and laying in position plain cement concrete of Mix 1:3:6 with OPC @ 220kgs, with 20mm and down size graded granite metal coarse aggregates @0.69 cum and fine aggregtes @ 0.56cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour, HOM curing complete as per specifications. Specification No. KBS 4.1, 4.2	Cum	108.54	5881.00	-	-	108.54	5881.00	638324	108.54	638324
4	KSRB 5-14: Providing and constructing load bearing wall with solid concrete blocks having block density not less than 1800kg/m3 having a minimum average compressive strength of 4.00 N/mm2 confirming to IS 2185 (Part 1):2005 and constructed with CM 1:4, as per IS 2572:2005 including cost of all materials labour charges, scaffolding, curing, hire charges of machineries etc., complete as per specifications. KBS No.5.4	Sqm	964.80	1066.00	-	-	964.80	1066.00	1028477	964.80	1028477
5	Providing granite slabs of selected quality roughly dressed and fixed in cement mortar (1:6) including fixing curing etc., complete. - do - 10 cms thick	Sqm	482.40	1010.00	-	-	482.40	1010.00	487224	482.40	487224

Scanned with CamScanner

It No	Description of Item	unit	BOQ		Previous		Present Measurements			Total to date	
			Qty	Rate	Qty	Amount	Qty	Rate	Amount	Qty	Amount
6	KSRB 5-9 : Providing chamfering edges to stone slab 2.5 cms. wide as per specifications. (only chamfered length shall be recorded) KBS 5.1.13	Rmtr	2572.80	64.00	-	-	2572.80	64.00	164659	2572.80	164659
7	KSRB 5-8.1 : Providing one line dressing to granite stone slab / granite stone masonry as per specifications. KBS 5.1.13	Sqm	1206.00	993.00	-	-	1206.00	993.00	1197558	1206.00	1197558
8	Providing & Laying precast drain cover slab of 250 mm thikness in CM 1:3 including cost of all materials, labour, curing, transportation, loading, unloading etc, complete as per the sirections of engineer in charge (1.20x0.60x0.25) (Approved date rate)	Sqm	108.00	6060.00	-	-	108.00	6060.00	654480	108.00	654480
9	KSRRB M100-1 Loading and Unloading of Stone Boulder / Stone aggregates /Sand/ Kanker / Moorum. KSRRB M100-1 : Placing tipper at loading point, loading with front end loader,dumping, turning for return trip, excluding time for haulage and return trip complete as per specifications. MORTH -100/ Chapter 1	Cum	235.00	100.00	-	-	235.00	100.00	23500	235.00	23500
	TOTAL								4369653		4369653
	GST 12%								524358		524358
	Grand total								4894012		4894012

Asst Enginger
Ward-17

Asst Executive Engineer
Yeshwanthapura Sub-Division
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಶವಂತಪುರ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned with CamScanner